



2022 ROAD RESURFACING PROJECT
Phase 1: West Beach Roads
 FEB. 21 - MARCH 23, 2022

	ROADS	STATUS	SCHEDULE*
1	Amaranth Rd	Delayed	March 14-15
2	Anhinga Ct	Complete	Feb. 23-24
3	Bank Swallow Ln	Delayed	March 15-16
4	Belmeade Hall	Complete	Feb. 21-22
5	Bittern Ct	Complete	March 1-2
6	Bullrush Ln	Delayed	March 15-16
7	Crested Flycatcher	Complete	Feb. 28 - March 1
8	Evening Bend	Complete	Feb. 22-23
9	Kiawah Beach Dr	Complete	Feb. 23-28
10	Low Oak Woods Rd	Delayed	March 14-16
11	Marsh Hawk Ln	Complete	March 3-4
12	Painted Bunting Ln	Complete	Feb. 28 - March 1
13	Pepper Vine	Complete	Feb. 21-22
14	Ruddy Turnstone	Delayed	March 17-18
15	Salt Meadow Cv	Delayed	March 17-18
16	Saltgrass Ct	Delayed	March 22-23
17	Sandwedge Ct	Complete	Feb. 28 - March 1
18	Sea Myrtle Ct	Complete	March 3-4
19	Sora Rail	Delayed	March 21-22
20	Spotted Sandpiper	Complete	March 1-2
21	Summer Duck Way	Delayed	March 16-17
22	Sundown Bend	Complete	Feb. 22-23
23	Sunlet Bend	Complete	Feb. 22-23

24	Surfscoter Ln	Complete	March 1-2
25	Surfwatch Dr	Complete	March 2-3
26	Woodcock Ct	Delayed	March 16-17

* If weather conditions impede paving, the scheduled road will be pushed to the end of Phase 1.