



2022 ROAD RESURFACING PROJECT
Phase 2: Vanderhorst Roads
 MAY 2 - JULY 8, 2022

	ROADS	STATUS	DATE/S*
1	Ballybunion Dr	Complete	May 9
2	Bass Creek Lane	Complete	May 2
3	Blue Heron Pond Road (north of the timber bridge)	Rescheduled	Week of July 5-8
4	Cormorant Island Ln	Complete	May 16
5	Falcon Point	Complete	May 24-25
6	Marsh Cottage Lane	Complete	May 10
7	Marsh Wren Court	Complete	May 10
8	Ocean Marsh Road	Complete	May 5 & 6
9	Ocean Oaks Court	Complete	May 5 & 6
10	Otter Island Road	Complete	May 3 & 4
11	Oyster Shell Road	Rescheduled	Week of June 27-July 1
12	Salt Cedar Lane	Complete	May 11-12
13	Sand Fiddler Court	Complete	May 9
14	Summer Islands Lane	Complete	May 17-19
15	Terrapin Island Road	Rescheduled	Week of June 27-July 1

* If weather conditions impede paving, the scheduled road will be pushed to the end of Phase 2.